

Construction of Cadet Hostels and Other Facilities at Cadet College Okara

Yellow

2nd Monitoring Report

Engr. Arif Ahsan (Assistant
Director (Buildings))
11-Nov-2024

PROJECT PROFILE

■ Scheme No	01982207148
■ GS NO	1
■ Location	Okara
■ Sub-Sector	School Education
■ PC-I Cost	17500 M
■ Expenditure	85.951 M
■ Planned End Date	2024-12-31
■ Actual Start Date	2024-11-04
■ Approving Authority	Pdwp

PROGRESS ANALYSIS

Planned Progress	17%
Financial Progress	0%
Achieved Progress	56%



Monitoring Progress, Tracking Success

**Directorate General
Monitoring & Evaluation**



042-99233177-91



info@dgme Punjab.gov.pk

4th & 5th Floor, BOS Building, 65-Trade Centre Block, M.A Johar Town, Lahore

 Progress Analysis

Planned Progress	Financial Progress	Achieved Progress	Physical Progress vs Planned Progress	Achieved Progress vs Financial Progress
17 %	0 %	56 %	39 %	56 %

 Design & Scope

Description	Quantity	Description	Quantity
Design Speed	1 KPH	Side Drain	8 Km
Outer Shoulder	2 m	Metaled width	9 m
Inner Shoulder	3 m	Central Median	10 m
Asphalt Base Course	4 cm	Bridges (Main Carriageway)	11 No's
Asphalt Wearing Course	5 cm	Bridges (Service Road)	12 No's
Water Bound Macadam	6 cm	Electric Duct	13 No's
Subbase Course	7 cm	Pipe Culverts	14 No's

 Major Deliverable

PC-I Components	Qty. (Km)	Cost (Rs. M)	Progress
Road Work	1	1	Formation of Embankment 38% Laying of Subbase 3% Laying of WBM 4%
Road Structure	2	2	Bridges 3% Calverts 7%
Ancillary Work			

 Ongoing Activities

PC-I Components	Progress
A	Road Work
Formation of Embankment	Best remarks
Laying of Subbase	Good work

Laying of WBM	Hello wbm
B	Road Structure
Bridges	Bridges
Calverts	Remarks
C	Ancillary Work

Financial Analysis

Fiscal Year	Allocation (M)	Releases (M)	Utilization (M)	Release/Allocation	Utilization/Releases
2024-2025	25	25	15	1 %	1 %

Earned Value Analysis

Observations		Remarks
Project Cost	17500.00	
Percent Completed [Physical]	56 %	
Planned Value or BCWS	2931.25	
Earned Value or BCWP	9800.00	
Actual cost of work performed (ACWP)	85.95	
Scheduled Variance (SV)	6868.75	
Cost Variance (CV)	9714.05	
Schedule Performance Index (SPI)	3.34	
Cost Performance Index (CPI)	114.02	
Estimate Cost at Completion	7785.95	
Estimate Cost to Complete	7700.00	
Earned Schedule (ES)	1	
Time Variance (TV)	0.77	
Time Estimate at Completion (TEAC)	0.59	

Alert

Earned Value Analysis shows that the project would not face either time or cost overrun if the work pace is not expedited.

Monitoring Rating Index

Criteria	maximum Points	Points Obtained
1. Planning		
P1.1 Feasibility Study		
Yes	5	
No	0	
P1.2 Stakeholders Involvement Preparation of PC-1		
Yes	5	5
No	0	
P1.3 Baseline Data in PC-1		
Yes	5	
No	0	0
P1.4 Scope Commensuration with Objectives		
Completely Matched	5	5
Partially Matched	3	
Do not Match	0	
P1.5 Result Base Monitoring Framework		
Yes	5	
No	0	0
P1.6 Project Justification/Need Assessment		
Yes	5	5
No	0	

Total	25	15
--------------	-----------	-----------

Weightage of P1 Indicator= 20% ((Points Obtained in Performance/30 x 100) *0.2)

20

12

2. Execution

P2.1 Formulation of Project Team and Organization (PMU, PIU, PSU, etc.)

5

Formulated

5

5

Not Formed

0

P2.2 Revisions of PC-1

10

No Revision

10

One Revision

7

7

two Revision

5

three Revision

2

P2.3 Availability of Documents w.r.t Hiring, Procurement, Training, Tenders & Bidding, etc.

10

Provided

10

Partially Provided

5

5

Not Provided

0

P2.4 Internal Monitoring Conducted by Department

5

Yes

5

5

No

0

Total	30	22
--------------	-----------	-----------

Weightage of P2 Indicator= 30% ((Points Obtained in Performance/30 x 100) *0.3)

30

22

3. Performance

P3.2 Data Availability & Response of Project Authorities

10

Provided

10

10

Partially Provided

5

Not Provided	0	
P3.1 Difference of Planned & Physical Progress (%)	10	
Lesser than 10%	10	10
Between 10% to 20%	5	
Greater than 20%	2	
P3.3 Availability of Quality Control Data.	10	
Provided	10	
Partially Provided	5	5
Not Provided	0	
Total	30	25
Weightage of P3 Indicator= 50% ((Points Obtained in Performance/30 x 100) *0.5)	50	42
Planning + Execution + Performance	Total	76

Overall Project Rating

Above 70 Points

On Track

Rating Parameters

Above 70 Points

On Track

35-70 Points

Off Track

Below 35 Points

Critical

Project Profile

Construction of Cadet Hostels and Other Facilities at Cadet College Okara

Scheme No 01982207148

Objectives First objective

GS NO 1

Location Okara

ADP Sector	ID
Sub-Sector	School Education
Sponsoring Ministry/ Agency	School Education Department
Execution Agency	Communication & Works Department
PC-I Cost	17500 M
Administrative Approval	2022-07-23
Expenditure	85.951 M
Planned Start Date	2024-11-01
Planned End Date	2024-12-31
Actual Start Date	2024-11-04
Approving Authority	Pdwp
Contractor	MS Construction
Design Engineer	MS Construction
Resident Supervision	MS nespak
Gestation Period	2 Months

Observation & Recommendations

Observations	Description
Observation 1 (Judge the book not with cover)	Hello sir this not my first book
Observation 2 (Time run over)	This project is time run over all to gathering
Observation 3 (Objectives)	Object: my 3rd objective
Observation 4 (Objective 4)	My 4th objective
Observation 5 (My 5th objective)	5th objective
Observation 6 (My 6th objective)	My 6th objective

Observation 7
(7th)

My 7th objective

Observation 8
(Hello 8)

My **8th** observations

 Photo Gallery